



TRAFFIC CONTROL PLAN	Contractor Name:	TCP #	Location:
	Jakes Construction	TCP 3 of 3	Ashwell Rd @ Deans Ave, Chilliwack
DATE OF LAST REVISION	Job Description:		
2018-03-14	Trenching		
Streetwise TRAFFIC CONTROLLERS LTD	Manual for Work on Roadways	Traffic Control Figure Number	
	2015 Interim Edition	7.8: Lane Closure with TCPs	
TRAFFIC PLAN	Contractor Contact:	Phone:	Email:
	Steve Earle	604-701-3398	SEarle@jakesconstruction.ca
	Traffic Plan Contact:	Phone:	Email:
	Genny Scott	778-860-7247	genny@streetwisetraffic.ca

LEGEND	
	TRAFFIC CONTROL PERSONNEL
	SIGN STAND (TRIPOD)
	SIGN STAND (WINDMASTER)
	SIGN FLAGS
	WORKZONE
	TRAFFIC BARREL
	TUBULAR MARKER - TYPE D
	TRAFFIC CONTROL VEHICLE
	FLASHING ARROW BOARD (FAB)
	EXISTING BUS STOP
	RELOCATED BUS STOP

- GENERAL NOTES**
- All traffic control shall conform to the MOTI Traffic Management Manual for Work on Roadways 2015
 - Signs shown are representations only and the MOTI Catalogue of Standard Traffic Signs should be used for detailed sign design
 - Dimensions shown are in meters and are the minimums except as otherwise indicated
 - All permanent signage that will conflict with this site will be covered or removed while the works are in effect
 - Active Work Zones and Hazards shall be delineated to protect workers and the travelling public
 - Maximum distance between cone/delineator/barrel should be 10m
 - Tubular markers and signs will be double based and well secured during windy conditions
 - Distances may be adjusted due to urban block length
 - These pages are best printed on a Tabloid (11x17) page size

