



TRAFFIC CONTROL PLAN
 DATE OF LAST REVISION
2018-02-02

Streetwise
 TRAFFIC CONTROLLERS INC.
 TRAFFIC PLAN

Contractor Name: Element Excavating	TCP # TCP 1 of 1	Location: 7138 Marble Hill Rd, Chilliwack
Job Description: Utility Connection	Manual for Work on Roadways 2015 Interim Edition	Traffic Control Figure Number 7.8: Lane Closure with TCPs - Single Lane Alternating
Contractor Contact: Les Klassen	Phone: 604-798-0041	Email: les@elementexcavating.com
Traffic Plan Contact: Genny Scott	Phone: 604-847-3618	Email: genny@streetwisetraffic.ca

LEGEND	
	TRAFFIC CONTROL PERSONNEL
	SIGN STAND (TRIPOD)
	SIGN STAND (WINDMASTER)
	SIGN FLAGS
	BUS PARKING
	WORKZONE
	TRAFFIC BARREL
	TUBULAR MARKER - TYPE D
	TRAFFIC CONTROL VEHICLE
	FLASHING ARROW BOARD (FAB)
	EXISTING BUS STOP
	RELOCATED BUS STOP

GENERAL NOTES

- All traffic control shall conform to the MOTI Traffic Management Manual for Work on Roadways 2015
- Signs shown are representations only and the MOTI Catalogue of Standard Traffic Signs should be used for detailed sign design
- Dimensions shown are in meters and are the minimums except as otherwise indicated
- All permanent signage that will conflict with this site will be covered or removed while the works are in effect
- Active Work Zones and Hazards shall be delineated to protect workers and the travelling public
- Maximum distance between cone/delineator/barrel should be 10m
- Tubular markers and signs will be double based and well secured during windy conditions
- Distances may be adjusted due to urban block length
- These pages are best printed on a Tabloid (11x17) page size

