



Time Frame: June 19, 2017 - June 30, 2017

Weekdays: 7:00am - 6:00pm
 Saturday: 7:00am - 6:00pm
 Sunday: NO WORK

- Work zone to encompass approx 50m long stretch of South Sumas Road, east bound lane, from existing BCH manhole to new pole termination point
- Divert east bound traffic on South Sumas Road into west bound lane, with west bound pushed to curb/ bike lane.
- Access to Cottage Lane and Woodstone Place units permitted with cones moved and TCP assistance if required. Trench to be backfill or road plates used to allow access to and from units.
- Holes to be backfilled or sufficiently covered and flagged off and made safe over night.
- Pedestrians to use existing sidewalks & crosswalks around work zone
- Signage placed to MOTI and BC traffic manual standards
- CMBC to be notified 48 hrs prior to works

PHASE 1

CLIENT: BC Hydro
 DATE: June 8, 2017
 PROJECT: 45160 South Sumas Road
 Chilliwack
 DWG# 474-U07-D1120 Rev. 14
 WO# 1632096-02
 TMP BY: Kevin Sousa, Ponte Bros
 PAGES: 1 page (PHASE 1)

PBO
PONTE BROS CONTRACTING
 (604) 420-3307


THIS TRAFFIC PLAN HAS BEEN PREPARED BY PONTE BROS CONTRACTING LTD. BASED, IN PART, ON INFORMATION PROVIDED BY THIRD PARTIES. EVERY EFFORT HAS BEEN MADE TO ENSURE THAT THE PLAN CONFORMS TO THE REQUIREMENTS OF THE MOTOR VEHICLE ACT (RSBC 1966) CHAPTER 318 AND REGULATIONS AND TO THE BC TRAFFIC CONTROL MANUAL. IMPLEMENTATION OF THIS PLAN WILL BE UNDER THE SUPERVISION OF PONTE BROS CONTRACTING LTD. WHO TAKES NO RESPONSIBILITY FOR THE USES TO WHICH THIS PLAN IS PUT BY THIRD PARTIES NOT DIRECTLY UNDER THE SUPERVISION OF PONTE BROS CONTRACTING LTD.



TABLE A
Positioning of cones on construction roadway for various speed limits

Speed Limit (km/h)	15	20	30	40	50	60
1. Advance warning	15	20	30	40	50	60
2. Advance warning	15	20	30	40	50	60
3. Advance warning	15	20	30	40	50	60
4. Advance warning	15	20	30	40	50	60
5. Advance warning	15	20	30	40	50	60
6. Advance warning	15	20	30	40	50	60
7. Advance warning	15	20	30	40	50	60
8. Advance warning	15	20	30	40	50	60
9. Advance warning	15	20	30	40	50	60
10. Advance warning	15	20	30	40	50	60

- Legend**
- Sign Stand
 - traffic controller
 - Delineator



Time Frame: June 19, 2017 - June 30, 2017

Times: Weekdays: 7:00am - 6:00pm
 Saturday: 7:00am - 6:00pm
 Sunday: NO WORK
 (IF REQUIRED)

- Work zone to encompass approx 50m long stretch of South Sumas Road, east bound lane, from existing BCH manhole to new pole termination point
- Divert east bound traffic on South Sumas Road into west bound lane, with west bound pushed to curb/ bike lane.
- Access to Cottage Lane and Woodstone Place units permitted with cones moved and TCP assistance if required. Trench to be backfill or road plates used to allow access to and from units.
- Holes to be backfilled or sufficiently covered and flagged off and made safe over night.
- Pedestrians to use existing sidewalks & crosswalks around work zone
- Signage placed to MOTI and BC traffic manual standards
- CMBC to be notified 48 hrs prior to works

PHASE 2

CLIENT: BC Hydro

DATE: June 8, 2017

PROJECT: 45160 South Sumas Road
 Chilliwack
 DWG# 474-U07-D1120 Rev. 14
 WO# 1632096-02

TMP BY: Kevin Sousa, Ponte Bros

PAGES: 1 page (PHASE 2)

PONTE BROS CONTRACTING
 (604) 420-3307

THIS TRAFFIC PLAN HAS BEEN PREPARED BY PONTE BROS CONTRACTING LTD. BASED, IN PART, ON INFORMATION PROVIDED BY THIRD PARTIES. EVERY EFFORT HAS BEEN MADE TO ENSURE THAT THE PLAN CONFORMS TO THE REQUIREMENTS OF THE MOTOR VEHICLE ACT (RSBC 1966) CHAPTER 318 AND REGULATIONS AND TO THE BC TRAFFIC CONTROL MANUAL. IMPLEMENTATION OF THIS PLAN WILL BE UNDER THE SUPERVISION OF PONTE BROS CONTRACTING LTD. WHO TAKES NO RESPONSIBILITY FOR THE USES TO WHICH THIS PLAN IS PUT BY THIRD PARTIES NOT DIRECTLY UNDER THE SUPERVISION OF PONTE BROS CONTRACTING LTD.